

CONSTRUCTION PROGRESS PICTURES

A considerable amount of progress was made over the last month. We were able to start school on time with only a few areas not being completely ready. At the elementary school the blocks that infilled the windows have been painted to match the existing walls. More of the concrete work and brick laying has been completed. All of the electrical and plumbing connections have been completed and the temporary emergency exit is in place. At the MS/HS the office and counselor areas have been relocated. However, we are waiting for the new cabinet work to be delivered. The area of the old office and the new conference room areas are completed and all spaces there are being used. The shop addition is completed but it will be used as the weight room this year. As soon as the concrete driveway pads have cured we will move the weight equipment from the old gym to there. The propane tank has been connected.



The above pictures are of the basement area and brick that have been laid at the elementary school.



The above pictures are of the office areas, and the interior and exterior of the shop addition.